

S/N	PROPOSED PROJECTS	SITE LOCATION	CURRENT STATUS	COMMENT
<b>Maambo</b>				
1.	Construction Of a Maternity Annex at Habbanyuka Clinic Complete With 8 Beds	Habbanyuka Clinic	95%	Project completed - Contractor working on Snags
<b>Habunkululu</b>				
2.	Supplying And Installation of a Solar System at Siazwela Girls Weekly Boarding for lighting and powering the newly built girl's dormitory	Siazwela Secondary School	90%	Waiting for new solar batteries to be replaced by the supplier
<b>Nachibanga</b>				
3.	Electrical Wiring at Nachibanga and Kasyongo Primary School and connecting to the national Grid	Nachibanga and Kasyongo Primary School	90%	At least 90% of electrical materials have been bought
<b>Constituency Level Projects</b>				
4.	Procurement of 2103 Desks double desks	All Wards	Contract awarded	contractors have started supplying
5.	Maintenance of Road	All Wards (K3,278,013.69)	ongoing	About 76Km stretch has been complete out 137.7Km
6.	Construction of a modern Double Storey 2x3 CRB	Pemba Day Secondary School	35%	Pad footing Bases done. Contractor casting Column necks
7.	Procurement of a New Motor Grader	All Wards	Procured	Commissioned
8.	Completion of the existing Council Offices and council chamber	Civic Centre	65%	Contractor is at Roof level
9.	Procurement of Dip Chemicals	All Wards	procured	
10.	Rehabilitation of a Dip Tank at Chimowa, complete with holding panes, a drinking trough and hand pump borehole	pemba	65%	Hand pump and Dip tank Chamber underway
11.	Rehabilitation of a 1X2 Science laboratory at Pemba Secondary Boarding School	Pemba	65%	Plumbing works underway
12.	Siting, Drilling and Casing of a commercial Borehole at Moyo Mission Hospital complete with a pump house, to supplement the existing water reticulation	Kasiya and Kauba	Contractor has done 5 dry boreholes	Contract recommended for Termination
13.	Supply And Delivery of a 10,000 Liter Tank at Pemba Clinic	Pemba Ward	10,000-liter tank Supplied and Delivered	Steel Tank procured and installed
14.	Road Maintenance	a) Operation Cost b) Hire of a Compactor for compaction works along Simbulu road c) Maintenance Cost for the 2 Graders, TLB and Tipper Truck	All Wards	done
15.	Repair and Servicing of CDF Vehicles and Motorbikes	All Wards	Ongoing	
<b>Disaster Projects</b>				
16.	Rehabilitation Of 1x3 CRB And 1x1 CRB Blown Off Roofs at Kakuba Primary School	Kasikili	60%	All Structures have been roofed

